





## Supply Progress

### Material Receipt status

Sl. No.	Description	Uom	Scope Qty	Received Qty	Vendor Name	Remarks
1	Module	MWp	126.63	126.63	Zhejiang Jinko Solar	
2	Isolator	Nos	16	16	SS Power	
3	Surge Arrester	Nos	13	13	CG Power	
4	Surge Counter	Nos	5	5		
5	Floats a) Aisle	Nos	61,236	54,708	Floatex Solar Pvt Ltd	
	b) Panel	Nos	2,16,384	1,35,219.00	Floatex Solar Pvt Ltd	
	c) Support	Nos	4,32,768	3,50,060	Floatex Solar Pvt Ltd	
	Side Float Type - A	Nos	23,349	15,681	Floatex Solar Pvt Ltd	
	Side Float Type - B	Nos	1,568	1,568	Floatex Solar Pvt Ltd	
	Short Float Type - A	Nos	68,656	67,560	Floatex Solar Pvt Ltd	
	Short Float Type - B		5,996	2,359	Floatex Solar Pvt Ltd	
6	IDT	Nos	14	14	Uttam Bharat	
7	Bus Post Insulator	Nos	160	160	IEC Insulators and Electrical Company	
8	Solar Cable 1.5 Kv DC	Km	615	439	Apar Industries	
9	Hardware Fittings -Insulators	Nos	102	102	IEC Insulators and Electrical Company	
10	FOTE Panel	Set	2	2	Commтел Network	
11	Conuctor	Km	48	48	Venkateshwara Wire	
12	BMK	Nos	5	5	Pyrotech Elec PVT Limited	
13	AC Combiner Box	Nos	28	28	M/S Ultima Switchgear	
14	Hardware Fittings	Nos	102	102	Electromech and Transtech Pvt Ltd	
15	JB	Nos	13	13	Pyrotech Elec PVT Limited	
16	DWC PIPE	Nos	50,000	50,000	Creator poly extrusions	
17	COUPLER	Nos	4000	4000	Creator poly extrusions	
18	CONNECTOR	Nos	7773	7773	Elcom International	
19	INSULATOR	Nos	102	102	Aditya Birla Insulators	
20	1CX16 SQ.MM XLPE CABLE	mtr	3200	3200	M/s DELTON CABLE LTD	
21	0.5 SQ.MMX 8 PAIR CABLE	mtr	900	900		
22	2.5 SQ.MMX 8 PAIR CABLE	mtr	4700	4700		
23	2.5 SQ.MMX 4 PAIR CABLE	mtr	5000	5000		
24	DC Cables	km	615	438.078	APAR INDUSTRIES LIMITED	
25	CCTV Items	Nos	262	262	Indian Network Technology	
26	Current Transformer	Nos	21*	21	MEHRU ELECTRICAL AND MECHNAICAL ENGINEERS PVT . LTD	* Current Tansformer is 23 , 2 are spare

	DAILY LABOUR REPORT					
	Project Name: EPC Package for Design Engineering, Supply, Construction, Erection, Testing, Commissioning and five (05) years comprehensive Operation and Maintenance of 100 MW (AC) Floating solar PV Project,Ranchi, Jharkhand					
	Contractor: Larsen & Toubro Construction Limited			Client: SECI Limited		
	Workmen Details				364	
	SL.NO.	Workmen category	Name of SC	Strength as on date		TOTAL MANPOWER
	1	Staff				
	2	Workmen	Zenith Surveys Pvt Ltd			
	3	Workmen	Floatex	186		
	4	RLS	Apex Infra	26		
	5	Workmen	Universal Telecom	15		
	6	Workmen	Mukesh Kumar Mahto			
	7	P&M (Excavator and Tipper)	Pawan Kumar Gupta and Sons			
	8	Hydra	Ambika Heavy Lifting Enterprise			
	9		Ajanta Precast	7		
	10		Rajendra Kumar			
	11	Workmen	Devendra Kumar			
	12	Workmen	NR Boating	25		
	13	Workmen	Udyaan Heavy Electricals	25		
	14		Himshree Construction	25		
	15		Navin Construction	18		
	16		JR Infra	14		
	17	Workmen	Dinesh Kumar Turi			
	18	Surveyor	Rahman Survey and Construction	1		
	19	Security	GI GROUP NETWORK SEC PVT LTD	22		