

Minutes of Meeting		Date: Dec 06, 2025
Subject: MOM dated Dec 06, 2025, held among M/s SECI & M/s L&T in which under mentioned points have been discussed regarding the work progress of 100MW AC FSPV Plant at Getalsud, Ranchi, Jharkhand.		
SECI	L&T	
Mr. Debajyoti Bordoloi; DGM(Projects)	Mr. Saravanan S; Project Manager	
Mr. Pallav Yadu; Manager	Mr. Nitish Kumar Verma; Assistant Construction Manager	
Mr. Prem Kumar; Deputy Manager	Mr. Anshul Gupta; Assistant Construction Manager	
Mr. Santosh Kumar Pandit; Supervisor	Mr. Abhishek Pandey; Assistant construction Manager	

## Discussion Points:

- **Engineering Status**

**Pending Approvals:**

- **Swithyard earthing Drawing** (Delay due to non-submission of compliance requested by SECI)
- A&M drawing for AC cable routing
- Strength verification of mooring
- Finite element analysis of barge
- Lighting calculation of IFB.

- **Floatex Update:**

**L&T Requested to SECI:** Resolve the fisherman issue.

**SECI Response:** Fisherman issue resolve by Monday (08.12.2025).

- The barge casting process has started and base casting is done and 14 days are awaited for casting the side walls.
- **Module installation: Only 6147 Module** installed which is not according to Micro schedule.

- **World Bank Update:**

- **World Bank:** Next Visit at Site 17th & 18th December 2025.
- **Biodiversity:** Interim suggestions received from Forest Dept.
- **Fisheries Dept:** Suggestions pending; DFO available in 1st week of Dec 2025.

- **Transmission Line:**

- **AP 1/0, AP 2/0 Location:** Tower Erection Complete.
- **AP 13/0 Location:** Tower Erection WIP.
- **Manpower:** Now Working with 2 gang (One for tower foundation work and another for Tower Erection work).
- **One more gang** will be enhanced till Tuesday (09.12.2025) for tower erection work.
- **ROW Issues:**
- AP 17/0 Location: Approval of 33kV feeder line shifting is likely to be received by Monday. (Mr. Abhishek Pandey, Assistant Construction Manager, L&T is following this work).

- **Substation (Switchyard/MCR)**

- **Deshuttering** work will start from tomorrow (07.12.2025) and along with this, parallel **cable trench and Bricks work** will also continue.
- 45 Nos. equipment foundation complete.
- 12 Nos. excavation and 12 Nos. of PCC completed.
- 7 Nos. Raft Completed.
- MCR & Switchyard equipment foundation work on track.
- **Power Transformer:** 1st lift foundation WIP.

- **Project Time Extension-** (Extension upto **28.02.2026**)