


DAILY PROGRESS REPORT							
Contractor: Larsen & Toubro Construction Limited				Client: SECI Limited			
Progress Date		9-Dec-25 Project Name: EPC Package for Design Engineering, Supply, Construction, Erection, Testing, Commissioning and five (05) years comprehensive Operation and Maintenance of 100 MW (AC) Floating solar PV Project,Ranchi , Jharkhand					
Site Preliminary & Construction Activities							
Sl No.	Activity Description	Scope Qty	Uom	Progress for the Day	Cummulative Completed	Plan for Today	Activity Affected By
PRELIMINARY ACTIVITIES:							
1	Soil investigation at Switchyard area	1	Ls	-	1		Revised reports submitted for our internal review .
2	TL Route survey	1	Ls	-	1		
3	Site mobilization and project office	1	Ls	-	1		
4	Geotechnical Investigation	3	Samples	-	3	-	Bathymetry report received . Submitted to Client .
5	Labour license	1	Ls	-	1		Labour License obtained
6	BOCW Registration	1	Ls	-	1		BOCW Registration Completed
7	Bathymetry Survey (Side Scan)	100.00	Percentage	0%	100%		
8	Single Beam of Launching Pad works	100.00	Percentage	0%	100%		
9	ADCP Installation	4.00	Nos	0.00	4.00	0.00	ADCP Reports Received
10	Offshore Geotechnical Sample Testing	100.00	Percentage		95.00		
11	Offshore Geotechnical Investigation	100.00	Percentage	0%	100%		
DC ACTIVITIES:							
1	Reinforcement	2576	Nos	6.00	1,285		1tp anchor block
2	Anchor Block Casting	2576	Nos	29.00	1,279		Switchyard
3	Anchor Block Casting Platform	10	Nos		10	-	
4	Anchor Block Dropping	2576	Nos	18.00	568		
5	IFP Anchor Block	384	Nos		74		
6	Barge Casting Platform	4	Nos		4		
7	Bund Making	100	Percentage		100		
8	Float & Module Block Launching		Mwp	-	-		
9	String cable laying & termination		km		-		
10	AC Combiner Box		Nos	-	-		
11	Lightning arrestor Installation		Nos		-		
CIVIL ACTIVITIES:							
1	Jetty Construction		Percentage	0.00%	8.00%		
2	Construction of MCR Building		Nos		-		
2.1	Excavation		Lot		-		
2.2	MCR Footing	24	Nos		24.00		
2.3	Casting of Column	24	Nos		24.00		
2.4	Pilot Beam	265	Metre		265.00		
2.5	Slab Casting		Nos		-		
2.6	Brick-work & Inter		Lot		-		
2.7	MCR Boundary Wall Augering	200	Running Metre		177.00		
	Post Erection	200			177.00		Wall Panel Installation Work
2.7	Wall with Panel Filing	418			310.00		
2.7	Roof beam and Slab Shuttering	550	Nos		550.00		
2.8	Staging work for roof slab	2000			2,000.00		
	Slab Casting	11	MT		10.50		
2.9	Finishing work				-		
2.10	Grading and Levelling works For Launching Pad	100.00	Percentage	0%	100%		
	Launching Pad Ramp work	100.00	Percentage	0%	100%		
TRANSFORMER							
2.11	Excavation	2.00	Nos		2.00		
2.12	Footing PCC	2.00	Nos		2.00		
2.13	Reinforcement	2.00	Nos		2.00		
2.14	Raft RCC	2.00	Nos		2.00		
2.15	Raft CT	1.00	Nos		1.00		
2.16	First Stage RCC	2.00	Nos		0.00		
SWITCHYARD							
3.1	Excavation	109	Nos		45		
3.2	Gantry Tower Raft RCC	19			7		
3.3	PCC	109	Nos		45		
3.4	Reinforcement Work	109	Nos		45		
3.5	Raft RCC	109	Nos		45		
3.6	Column	109	Nos		45		
3.7	Structure Erection	109	Nos		28		Shuttering Work Completed . Concrete to be started
5	Panel Erection, cable laying & termination	1	lot		14.00%		
5.1	Excavation of Water Dock	100	Percentage	0.00%			
5.2	PCC		Nos		-		
5.3	Footing & Column		Nos		-		
5.4	Erection of members		Nos		-		
	Construction of IFB Barge Fabrication Area	100.00	Percentage	0.00%	100.00%		Scope achieved
5.5	Deadblock Casting Yard 1	45.00	Cum	0.00	45.00		
	Deadblock Casting Yard 2	30.00	Cum	0.00	22.50		
5.6	Deadblock Loading Area	100.00	Percentage		25%		
5.7	Dropping barge assembly	100.00	Percentage		31%		
6	Auxiliary transformer foundation works	1	Ls		-		
MCR Electrical ACTIVITIES:							
1	SCADA system installation		lot		-		
2	PPV Panel Installation		lot		-		
3	WMS Installation works		Nos		-		
4	Power Transformer		lot		-		
5	Panel Installation		Nos		-		
6	Aux Transformer erection		Nos		-		
6	Power cable laying		lot		-		
7	Communication cable laying		lot		-		
INVERTER BARGE ACTIVITIES:							
1	Assembly of barge		Nos		0		
2	IGT Erection		Nos		0		
3	Solar Inverter		Nos		0		
4	HT Panel Installation		Lot		0		
5	LT Panel Installation		Lot		0		
6	Barge cable laying		Nos		0		
7	Fire alarm & Lightning protection System		lot		0.0		
8	Barge Launching & Placement		Nos		0		
TL ACTIVITIES:							
1	Excavation	39	No		31.00		
2	Stub Setting	39	No		31.00		
3	RCC Foundation	39	No		31.00		
4	Tower Erection	39	No		2.00		
5	Stringing	8000	Metres		-		
6	Earthing	8000	Metres		-		
OTHER ACTIVITIES:							
1	CCTV System installation	1	lot		-		
2	outdoor store setup ( Store 2)	100	Percentage	0.00%	100.00%		
3	Store setup at Getalsud Dam (SS Area)	100	Percentage	0.00%	70.00%		Office container setup , security cabin base
4	Induction Room	100	Percentage	0.00%	100.00%		Preparation of shed for induction DB room. DG ROOM pedestal construction
4	Flotex Container Room Setup	100	Percentage	0.00%	100.00%		
5	DB Room ( Launching Pad	100	Percentage	0.00%	100.00%		
6	DG Room ( Launching Pad )	100	Percentage	0.00%	100.00%		
7	Work Men shed	100	Percentage	0.00%	100.00%		
8	Testing & Commissioning	100	MWp(AC)	-	-		
SUPPORT REQUIRED							

## Supply Progress

### Material Receipt status

Sl. No.	Description	Uom	Scope Qty	Received Qty	Vendor Name	Remarks
1	Module	MWp	126.63	126.63	Zhejiang Jinko Solar	
2	Isolator	Nos	16	16	SS Power	
3	Surge Arrester	Nos	13	13	CG Power	
4	Surge Counter	Nos	5	5		
5	Floats a) Aisle	Nos	61,236	54,708	Floatex Solar Pvt Ltd	
	b) Panel	Nos	2,16,384	1,35,219.00	Floatex Solar Pvt Ltd	
	c) Support	Nos	4,32,768	3,50,060	Floatex Solar Pvt Ltd	
	Side Float Type - A	Nos	23,349	15,681	Floatex Solar Pvt Ltd	
	Side Float Type - B	Nos	1,568	1,568	Floatex Solar Pvt Ltd	
	Short Float Type - A	Nos	68,656	67,560	Floatex Solar Pvt Ltd	
	Short Float Type - B		5,996	2,359	Floatex Solar Pvt Ltd	
6	IDT	Nos	14	14	Uttam Bharat	
7	Bus Post Insulator	Nos	160	160	IEC Insulators and Electrical Company	
8	Solar Cable 1.5 Kv DC	Km	615	439	Apar Industries	
9	Hardware Fittings -Insulators	Nos	102	102	IEC Insulators and Electrical Company	
10	FOTE Panel	Set	2	2	Commтел Network	
11	Conuctor	Km	48	48	Venkateshwara Wire	
12	BMK	Nos	5	5	Pyrotech Elec PVT Limited	
13	AC Combiner Box	Nos	28	28	M/S Ultima Switchgear	
14	Hardware Fittings	Nos	102	102	Electromech and Transtech Pvt Ltd	
15	JB	Nos	13	13	Pyrotech Elec PVT Limited	
16	DWC PIPE	Nos	50,000	50,000	Creator poly extrusions	
17	COUPLER	Nos	4000	4000	Creator poly extrusions	
18	CONNECTOR	Nos	7773	7773	Elcom International	
19	INSULATOR	Nos	102	102	Aditya Birla Insulators	
20	1CX16 SQ.MM XLPE CABLE	mtr	3200	3200	M/s DELTON CABLE LTD	
21	0.5 SQ.MMX 8 PAIR CABLE	mtr	900	900		
22	2.5 SQ.MMX 8 PAIR CABLE	mtr	4700	4700		
23	2.5 SQ.MMX 4 PAIR CABLE	mtr	5000	5000		
24	DC Cables	km	615	438.078	APAR INDUSTRIES LIMITED	
25	CCTV Items	Nos	262	262	Indian Network Technology	
26	Current Transformer	Nos	21*	21	MEHRU ELECTRICAL AND MECHNAICAL ENGINEERS PVT . LTD	* Current Tansformer is 23 , 2 are spare




DAILY LABOUR REPORT

Project Name: EPC Package for Design Engineering, Supply, Construction, Erection, Testing, Commissioning and five (05) years comprehensive Operation and Maintenance of 100 MW (AC) Floating solar PV Project,Ranchi, Jharkhand

Contractor: Larsen & Toubro Construction Limited

Client: SECI Limited



	Workmen Details					363
	SL.NO.	Workmen category	Name of SC	Strength as on date	TOTAL MANPOWER	
	1	Staff				
	2	Workmen	Zenith Surveys Pvt Ltd			
	3	Workmen	Floatex	186		
	4	RLS	Apex Infra	26		
	5	Workmen	Universal Telecom	10		
	6	Workmen	Mukesh Kumar Mahto			
	7	P&M (Excavator and Tipper)	Pawan Kumar Gupta and Sons			
	8	Hydra	Ambika Heavy Lifting Enterprise			
	9		Ajanta Precast	6		
	10		Rajendra Kumar			
	11	Workmen	Devendra Kumar			
	12	Workmen	NR Boating	25		
	13	Workmen	Udyaan Heavy Electricals	29		
	14		Himshree Construction	25		
	15		Navin Construction	18		
	16		JR Infra	15		
	17	Workmen	Dinesh Kumar Turi			
	18	Surveyor	Rahman Survey and Construction	1		
19	Security	GI GROUP NETWORK SEC PVT LTD	22			