

Ref. No. SECI/FSPV/100MW/JHARKHAND/78257

Date: 26.11.2025

To,
The Project Manager
Larsen & Toubro Limited,
Construction Renewables,
100 MW FSPV Project
Getalsud Dam, Angada,
Ranchi, Jharkhand – 835103

Sub: Setting Up of 100MW Floating Solar PV (FSPV) Plant at the Reservoir of Getalsud Dam, Ranchi, Jharkhand: **Provisional Extension of Time for Commissioning of 100 MW FSPV Project**

Ref: 1. Your Letter No. LNT/REN/SECI/100MW/25/05/008 Dt. 21.05.2025
2. SECI LOA no. SECI/C&P/OP/17/007/2022-23/LOA/L&T/63555 dt. 19.04.2024

Sir,

This is in reference to the Design, Supply, Installation, Testing and Commissioning (DSITC) **Contract Agreement executed between SECI and M/s Larsen & Toubro Limited for SECI's 100 MW Floating Solar PV Project at Getalsud Dam, Ranchi, Jharkhand**, wherein the scheduled date of commissioning is **06.11.2025**.

2. Based on the request submitted by L&T and subsequent review by SECI, **a provisional extension of time for completion and commissioning of the project is hereby granted up to 28.02.2026**, in accordance with the applicable terms and conditions stipulated under the Contract Agreement and tender documents.
3. It is reiterated that this extension is being granted **without prejudice to any rights and obligations under the Contract/RfS**, and ~~any~~ **Liquidated Damages (LD)**, if any, and **found applicable upon completion of the project and subsequent delay analysis, will be levied in accordance with the contractual provisions**.
4. You are therefore **requested to ensure timely completion of the remaining works in a planned and mission-oriented manner**, ensuring adherence to safety and quality standards without any compromise.
5. SECI expects the project team to closely monitor progress, mobilise adequate resources and strictly adhere to the revised timeline.

This issues with the approval of competent authority.

Thanking you,
Yours faithfully,


(Debajyoti Bordoloi)
DGM (Projects)