

Solar Energy Corporation of India Limited

Progress Report for the month of August of year 2025 for 300 MW Solar PV Power Project being set up by Solar Energy Corporation of India Limited at Ramagiri & Muthuvakuntla Villages, Ramagiri Tehsil, Sri Sathya Sai District, Andhra Pradesh awarded under CPSU Scheme Ph-II Tr-III

(Note: In case solar PV project capacity awarded as per the Letter of Award issued under the Scheme is being set up as separate solar PV power projects, at more than one location, separate individual report needs to be filled and signed for each such project / location)

I. Basic Details:

Name of CPSU/ Govt. Organisation to whom Letter of Award (LoA) has been issued	Solar Energy Corporation of India Limited
Name of SPV (If any)	NA
Date of issuance of the Letter of Award (LoA) (DD/MM/YYYY)	07/12/2021
Total Capacity Awarded (MW) as per the Letter of Award (LoA)	1200
VGF Quoted (Rs/MW)	44,72,000
Is the project being implemented at more than one location	Yes
Date by which EPC Contract had to be signed as per the Letter of Award (LoA) (after considering extension granted) (DD/MM/YYYY)	30.09.2025
Date on which EPC Contract has been signed (DD/MM/YYYY)	31.01.2025
Name of EPC Contractor	M/s Amara Raja Infra Private Limited
Name(s) of supplier(s) of Solar PV Modules along with mention of Quantities (MW) already supplied and yet to be supplied against each of them.	M/s TP Solar Limited, 292.5 MWp- yet to be supplied and M/s Alpex Solar Limited, 97.5 MWp- yet to be supplied
Scheduled Commissioning Date (SCD) (after considering extension granted) (DD/MM/YYYY)	31.03.2026
Project Location (including village, Tehsil/Sub-district, District and State) Mention Latitude and Longitude as well	Ramagiri & Muthuvakuntla Villages, Ramagiri Tehsil, Sri Sathya Sai District, Andhra Pradesh Latitude: 14.33311°N Longitude: 77.51426°E

Solar Energy Corporation of India Limited

II. Milestones:

Status of Land	Acquired
Status of Connectivity	Acquired
Status of LTOA/ GNA including likely Date of Operationalisation of LTOA/ GNA	Yet to be applied for.
Financial Closure	Achieved.
Status of Power Offtake Arrangement	Executed with Madhya Pradesh Power Management Company Limited for 300 MW

III. Expected Completion Dates:

Scheduled Commissioning Date (SCD) (DD/MM/YYYY)	31.03.2026
Status of commissioning (please mention if any capacity has already been commissioned along with dates of commissioning of such capacities)	Nil
Expected date of commissioning of full capacity	31.03.2026
Challenges, if any	ROW issue in transmission line construction, Resistance from natives, Rocky soil strata etc.

**Signature with date
(Name & Designation)**