





|  |   | DAILY PROGRESS REPORT  |               |                      |                       |                |  |   |
|--|---|--|---------------|----------------------|-----------------------|----------------|--|---|
| Contractor: Larsen & Toubro Construction Limited                                 |   |  |               | Client: SECI Limited |                       |                |  |   |
| Progress Date  | 7-Jul-25                                      | Project Name: EPC Package for Design Engineering, Supply, Construction, Erection, Testing, Commissioning and five (05) years comprehensive Operation and Maintenance of 100 MW (AC) Floating solar PV Project, Ranchi, Jharkhand |               |                      |                       |                |  |   |
| Sl No.   | Activity Discription                          | Scope Qty  | Uom           | Progress for the Day | Cummulative Completed | Plan for Today | Activity Affected By   | Activity Status   |
| PRELIMINARY ACTIVITIES:  |   |  |               |                      |                       |                |  |   |
|  |   |  |               |                      |                       |                |  |   |
| 1  | Soil investigation at Switchyard area         | 1  | Ls            | -                    | 1                     |                |  | Revised reports submitted for our internal review .                     |
| 2  | TL Route survey                               |  | Ls            | -                    | 1                     |                |  |   |
| 3  | Site mobilization and project office          | 1  | Ls            | -                    | 1                     |                |  |   |
| 4  | Geotechnical Investigation                    | 3  | Samples       |                      | 3                     | -              |  | Bathymetry report received . Submitted to Client .                      |
| 5  | Labour license                                | 1  | Ls            | -                    | 1                     |                |  | Labour License obtained   |
| 6  | BOCW Registration                             | 1  | Ls            | -                    | 1                     |                |  | BOCW Registration Completed   |
| 7  | Bathymetry Survey (Side Scan)                 | 100.00   | Percentage    | 0%                   | 100%                  |                |  |   |
| 8  | Single Beam of Launching Pad works            | 100.00   | Percentage    | 0%                   | 100%                  |                |  |   |
| 9  | ADCP Installation                             | 4.00   | Nos           | 0.00                 | 4.00                  | 0.00           |  | ADCP Reports Received   |
| 10   | Offshore Geotechnical Sample Testing          | 100.00   | Percentage    | 0.20                 | 0.50                  |                |  |   |
| 11   | Offshore Geotechnical Investigation           | 100.00   | Percentage    | 0%                   | 100%                  |                |  | Borehole 1-SS Completed . 1-55 in test lab                              |
| DC ACTIVITIES:   |   |  |               |                      |                       |                |  |   |
| 1  | Anchoring & Mooring system                    |  | Lot           |                      | -                     |                |  |   |
| 2  | Float & Module Block Assembly                 |  | Mwp           |                      | -                     |                |  |   |
| 3  | Float & Module Block Launching                |  | Mwp           |                      | -                     |                |  |   |
| 4  | String cable laying & termination             |  | km            |                      | -                     |                |  |   |
|  | AC Combiner Box                               |  | Nos           | -                    | -                     |                |  |   |
| 5  | Lightning arrestor installation               |  | Nos           |                      | -                     |                |  |   |
| 6  | Offshore Geotechnical sample testing          |  | Percentage    | 0.00%                | 38.00%                | -              |  | Report submitted for 20 Boreholes                                       |
| CIVIL ACTIVITIES:  |   |  |               |                      |                       |                |  |   |
| 1  | Jetty Construction                            |  | Percentage    | 0.00%                | 8.00%                 |                |  |   |
| 2  | Contruction of MCR Building                   |  | Nos           |                      |                       |                |  |   |
| 2.1  | Excavation                                    |  | Lot           |                      |                       |                |  |   |
| 2.2  | Footing                                       |  | Lot           |                      |                       |                |  |   |
| 2.3  | Casting of Column                             |  | Lot           |                      |                       |                |  |   |
| 2.4  | Plinth Beam                                   |  | Lot           |                      |                       |                |  |   |
| 2.5  | Slab Casting                                  |  | Nos           |                      |                       |                |  |   |
| 2.6  | Brick-work & lintel                           |  | Lot           |                      |                       |                |  |   |
| 2.7  | Boundary Wall                                 | 140  | Running Metre |                      |                       |                |  |   |
|  | Column  | 140  |               | 25.00                | 65.00                 |                |  |   |
|  | Panel   |  |               |                      |                       |                |  |   |
| 2.7  | Roof beam                                     |  |               |                      |                       |                |  |   |
| 2.8  | Roof Slab                                     |  |               |                      |                       |                |  |   |
| 2.9  | Finishing work                                |  |               |                      |                       |                |  |   |
| 2.10   | Grading and Levelling works For Launching Pad | 100.00   | Percentage    | 0%                   | 100%                  |                |  |   |
|  | Launching Pad Ramp work                       | 100.00   | Percentage    | 0%                   | 100%                  |                |  |   |
| 3  | Store Fencing work                            | 2000   | Metres        | -                    | 700                   |                |  | Store Area Fencing almost completed                                     |
| 5  | Panel Erection, cable laying & termination    | 1  | lot           |                      |                       |                |  |   |
| 5.1  | Excavation of Water Dock                      | 100  | Percentage    | 0.00%                | 14.00%                |                |  |   |
| 5.2  | PCC   |  | Nos           |                      |                       |                |  |   |
| 5.3  | Footings & Column                             |  | Nos           |                      |                       |                |  |   |
| 5.4  | Erection of members                           |  | Nos           |                      |                       |                |  |   |
|  | Construction of IFB Barge Fabrication Area    | 100.00   | Percentage    | 0.00%                | 100.00%               |                |  | Scope achieved  |
| 5.5  | Deadblock Casting Yard 1                      | 45.00  | Cum           | 0.00                 | 45.00                 |                |  |   |
|  | Deadblock Casting Yard 2                      | 30.00  | Cum           | 0.00                 | 22.50                 |                |  |   |
| 5.6  | Deadblock Loading Area                        | 100.00   | Percentage    |                      | 29%                   |                |  |   |
| 5.7  | Dropping barge assembly                       | 100.00   | Percentage    |                      | 31%                   |                |  |   |
| 6  | Auxiliary transformer foundation works        | 1  | Ls            |                      |                       |                |  |   |
| MCR Electrical ACTIVITIES:   |   |  |               |                      |                       |                |  |   |
| 1  | SCADA system installation                     |  | lot           |                      |                       |                |  |   |
| 2  | PPC Panel Installation                        |  | lot           |                      |                       |                |  |   |
| 3  | WMS Installation works                        |  | Nos           |                      |                       |                |  |   |
|  | Power Transformer                             |  | Nos           |                      |                       |                |  |   |
| 4  | Panel Installation                            |  | lot           |                      |                       |                |  |   |
| 5  | Aux Transformer erection                      |  | Nos           |                      |                       |                |  |   |
| 6  | Power cable laying                            |  | lot           |                      | -                     |                |  |   |
| 7  | Communication cable laying                    |  | lot           |                      | -                     |                |  |   |
| INVERTER BARGE ACTIVITIES:   |   |  |               |                      |                       |                |  |   |
| 1  | Assembly of barge                             |  | Nos           |                      | 0                     |                |  |   |
| 2  | IGT Erection                                  |  | Nos           |                      | 0                     |                |  |   |
| 3  | Solar Inverter                                |  | Nos           |                      | 0                     |                |  |   |
| 4  | HT Panel Installation                         |  | Lot           |                      | 0                     |                |  |   |
| 5  | LT Panel Installation                         |  | Lot           |                      | 0                     |                |  |   |
| 6  | Barge cable laying                            |  | Nos           |                      | 0                     |                |  |   |
| 7  | Fire alarm & Lightning protection System      |  | lot           |                      | 0.0                   |                |  |   |
| 8  | Barge Launching & Placement                   |  | Nos           |                      | 0                     |                |  |   |
| TL ACTIVITIES:   |   |  |               |                      |                       |                |  |   |
| 1  | Excavation                                    | 41   | No            |                      | 27.00                 |                |  |   |
| 2  | Sub Setting                                   | 41   | No            |                      | 26.00                 |                |  |   |
| 3  | RCC Foundation                                | 41   | No            |                      | 23.00                 |                |  |   |
| 4  | Tower Erection                                | 41   | No            |                      |                       |                |  |   |
| 5  | Stringing                                     | 8000   | Metres        |                      |                       |                |  |   |
| 6  | Earthing                                      | 8000   | Metres        |                      |                       |                |  |   |
| OTHER ACTIVITIES:  |   |  |               |                      |                       |                |  |   |
| 1  | CCTV System installation                      | 1  | lot           |                      | -                     |                |  |   |
| 2  | outdoor store setup ( Store 2)                | 100  | Percentage    | 0.00%                | 100.00%               |                |  |   |
| 3  | Store setup at Getalsud Dam (SS Area)         | 100  | Percentage    | 0.00%                | 70.00%                |                |  | Office container setup , security cabin base .                          |
| a  | Induction Room                                | 100  | Percentage    | 0.00%                | 100.00%               |                |  | Preparation of Shed for Induction DB room DG ROOM pedestal construction |
| 4  | Fluores Container Room Setup                  | 100  | Percentage    | 0.00%                | 100.00%               |                |  |   |
| 5  | DB Room ( Launching Pad )                     | 100  | Percentage    | 0.00%                | 100.00%               |                |  |   |
| 6  | DG Room ( Launching Pad )                     | 100  | Percentage    | 0.00%                | 100.00%               |                |  |   |
| 7  | Work Men shed                                 | 100  | Percentage    | 0.00%                | 100.00%               |                |  |   |
| 8  | Testing & Commissioning                       | 100  | MWp(AC)       | -                    |                       |                |  |   |
| SUPPORT REQUIRED   |   |  |               |                      |                       |                |  |   |

| Supply Progress         |                               |     |           |              |   |  |
|-------------------------|-------------------------------|-----|-----------|--------------|---|--|
| Material Receipt status |                               |     |           |              |   |  |
| Sl. No.                 | Description                   | Uom | Scope Qty | Received Qty | Vendor Name   | Remarks                                  |
| 1                       | Module                        | MWp | 126.63    | 126.63       | Zhejiang Jinko Solar                                |  |
| 2                       | Isolator                      | Nos | 16        | 16           | SS Power  |  |
| 3                       | Surge Arrester                | Nos | 13        | 13           | CG Power  |  |
| 4                       | Surge Counter                 | Nos | 5         | 5            |   |  |
| 5                       | Floats a) Aisle               | Nos | 61,236    | 9,590        | Floatex Solar Pvt Ltd                               |  |
|                         | b) Panel                      | Nos | 2,16,384  | 31,583       | Floatex Solar Pvt Ltd                               |  |
|                         | c) Support                    | Nos | 4,32,768  | 1,01,900     | Floatex Solar Pvt Ltd                               |  |
| 6                       | IDT                           | Nos | 14        | 12           | Uttam Bharat  |  |
| 7                       | Bus Post Insulator            | Nos | 160       | 160          | IEC Insulators and Electrical Company               |  |
| 8                       | Solar Cable 1.5 Kv DC         | Km  | 615       | 439          | Apar Industries                                     |  |
| 9                       | Hardware Fittings -Insulators | Nos | 102       | 102          | IEC Insulators and Electrical Company               |  |
| 10                      | FOTE Panel                    | Set | 2         | 2            | Comm.tel Network                                    |  |
| 11                      | Conuctor                      | Km  | 48        | 48           | Venkateshwara Wire                                  |  |
| 12                      | BMK                           | Nos | 5         | 5            | Pyrotech Elec PVT Limited                           |  |
| 13                      | AC Combiner Box               | Nos | 28        | 28           | M/S Ultima Switchgear                               |  |
| 14                      | Hardware Fittings             | Nos | 102       | 102          | Electromech and Transtech Pvt Ltd                   |  |
| 15                      | JB                            | Nos | 13        | 13           | Pyrotech Elec PVT Limited                           |  |
| 16                      | DWC PIPE                      | Nos | 50,000    | 50,000       | Creator poly extrusions                             |  |
| 17                      | COUPLER                       | Nos | 4000      | 4000         | Creator poly extrusions                             |  |
| 18                      | CONNECTOR                     | Nos | 7773      | 7773         | Elcom International                                 |  |
| 19                      | INSULATOR                     | Nos | 102       | 102          | Aditya Birla Insulators                             |  |
| 20                      | 1CX16 SQ.MM XLPE CABLE        | mtr | 3200      | 3200         | M/s DELTON CABLE LTD                                |  |
| 21                      | 0.5 SQ.MMX 8 PAIR CABLE       | mtr | 900       | 900          |   |  |
| 22                      | 2.5 SQ.MMX 8 PAIR CABLE       | mtr | 4700      | 4700         |   |  |
| 23                      | 2.5 SQ.MMX 4 PAIR CABLE       | mtr | 5000      | 5000         |   |  |
| 24                      | DC Cables                     | km  | 615       | 438.078      | APAR INDUSTRIES LIMITED                             |  |
| 25                      | CCTV Items                    | Nos | 262       | 262          | Indian Network Technology                           |  |
| 26                      | Current Transformer           | Nos | 21*       | 21           | MEHRU ELECTRICAL AND MECHNAICAL ENGINEERS PVT . LTD | * Current Tansformer is 23 , 2 are spare |

|  |   |                            |                                 |                      |   |                |
|--|---|----------------------------|---------------------------------|----------------------|---|----------------|
|  | DAILY LABOUR REPORT   |                            |                                 |                      |  |                |
|  | Project Name: EPC Package for Design Engineering, Supply, Construction, Erection, Testing, Commissioning and five (05) years comprehensive Operation and Maintenance of 100 MW (AC) Floating solar PV Project,Ranchi, Jharkhand |                            |                                 |                      |   |                |
|  | Contractor: Larsen & Toubro Construction Limited  |                            |                                 | Client: SECI Limited |   |                |
|  | Workmen Details   |                            |                                 |                      | 62  |                |
|  | SL.NO.  | Workmen category           | Name of SC                      | Strength as on date  |   | TOTAL MANPOWER |
|  | 1   | Staff                      |                                 | 16                   |   |                |
|  | 2   | Workmen                    | Zenith Surveys Pvt Ltd          |                      |   |                |
|  | 3   | Workmen                    | Floatex                         |                      |   |                |
|  | 4   | RLS                        | Apex Infra                      | 19                   |   |                |
|  | 5   | Workmen                    | Universal Telecom               | 8                    |   |                |
|  | 6   | Workmen                    | Mukesh Kumar Mahto              |                      |   |                |
|  | 7   | P&M (Excavator and Tipper) | Pawan Kumar Gupta and Sons      | 1                    |   |                |
|  | 8   | Hydra                      | Ambika Heavy Lifting Enterprise |                      |   |                |
|  | 9   |                            | Rajendra Kumar                  | 1                    |   |                |
|  | 10  | Workmen                    | Devendra Kumar                  | 9                    |   |                |
|  | 11  | Workmen                    | Udyaan Heavy Electricals        |                      |   |                |
|  | 12  |                            | JR Infra                        | 1                    |   |                |
|  | 13  | Surveyor                   | Rahman Ssurvey and Construction |                      |   |                |
|  | 14  | Security                   | GI GROUP NETWORK SEC PVTLTD     | 7                    |   |                |