

# Solar Energy Corporation of India Limited

Progress Report for the month of August of year 2025 for 200 MW Solar PV Power Project being set up by Solar Energy Corporation of India Limited at Gadi, Rajhod & Nawapada Villages, Badnawar & Sardarpur Tehsil, Dhar Dist., MP (tentative) awarded under CPSU Scheme Ph-II Tr-III

(Note: In case solar PV project capacity awarded as per the Letter of Award issued under the Scheme is being set up as separate solar PV power projects, at more than one location, separate individual report needs to be filled and signed for each such project / location)

## I. Basic Details:

Name of CPSU/ Govt. Organisation to whom Letter of Award (LoA) has been issued	Solar Energy Corporation of India Limited
Name of SPV (If any)	NA
Date of issuance of the Letter of Award (LoA) (DD/MM/YYYY)	07/12/2021
Total Capacity Awarded (MW) as per the Letter of Award (LoA)	1200
VGF Quoted (Rs/MW)	44,72,000
Is the project being implemented at more than one location	Yes
Date by which EPC Contract had to be signed as per the Letter of Award (LoA) (after considering extension granted) (DD/MM/YYYY)	As per MNRE Doc. No. 283/59/2022-GRID SOLAR (ii) dated 7 <sup>th</sup> August 2024, Scheduled Commissioning Date for these projects shall be 19 months from the date of issuance of Investment Approval by the Government and the timeline for signing of EPC Agreement shall be six months prior to Scheduled Commissioning Date.
Date on which EPC Contract has been signed (DD/MM/YYYY)	N/A
Name of EPC Contractor	NA
Name(s) of supplier(s) of Solar PV Modules along with mention of Quantities (MW) already supplied and yet to be supplied against each of them.	N/A (under tendering)
Scheduled Commissioning Date (SCD) (after considering extension granted) (DD/MM/YYYY)	19 months from the date of issuance of investment approval from GoI
Project Location (including village, Tehsil/Sub-district, District and State) Mention Latitude and Longitude as well	Gadi, Rajhod & Nawapada Villages, Badnawar & Sardarpur Tehsil, Dhar District, Madhya Pradesh Latitude: 22.99600 °N Longitude: 75.01919 °E

# Solar Energy Corporation of India Limited

## II. Milestones:

Status of Land	Awaiting land allocation by Energy Department, GoMP
Status of Connectivity	In-principle connectivity obtained from MP Transco at Badnawar S/s.
Status of LTOA/ GNA including likely Date of Operationalisation of LTOA/ GNA	Yet to be applied
Financial Closure	Not yet achieved
Status of Power Offtake Arrangement	Power Off-take agreement has been signed with Madhya Pradesh Power Management Company Limited for 200 MW

## III. Expected Completion Dates:

Scheduled Commissioning Date (SCD) (DD/MM/YYYY)	19 months from the date of issuance of investment approval
Status of commissioning (please mention if any capacity has already been commissioned along with dates of commissioning of such capacities)	NIL
Expected date of commissioning of full capacity	19 months from the date of issuance of investment approval
Challenges, if any	Encumbrance free land allocation and construction of transmission line, RoW for transmission line

Signature with date  
(Name & Designation)